
J-215/J-515 Interchange



Lake Mead Drive/I-515 Pre-Construction





Stage 1 Construction







Stage 1 Construction


- Construct bicycle and pedestrian detour
- Construct GS1-GS4 Ramp Detour
- Construct PTIS, GS-W, and Pittman Railroad Channel
- Construct temporary pavement for Lake Mead Drive
- Reconstruct Gibson Road
- Begin construction of I-515 "NE" ramp





Bicycle/Pedestrian Detour

- **Construct Soil Nail Walls** Construct Bicycle Path at the I-515/UPRR Bridge
- **Add Bicycle Lanes to Reserve Boulevard**



Bicycle Path















Widening Reserve Blvd.



Soil Nail Wall









GS1-GS4 Detour





GSW Box Culvert








PTIS Box Culvert


















Stage 2 Detour








Stage 2 Construction

- Start construction of "SW", "SE", "WN", and "WS" ramps off-line
- Continue construction of "NE" ramp
- Construct Tie-Back Wall
- Start construction of "EN" ramp
- Construct "NW" ramp complete
- Construct I-215/Lake Mead Drive









Columns for SW, EN, & NW Ramp







Wall 108









G-1465 Structures







EN Ramp Steel Erection








PCCP on I-215 Mainline



Stage 2 I-515 Interchange Construction

Construct tie-back wall along Lake Mead Drive at the I-515 bridge

Legend










Tie-Back Wall



Stage 2 I-515 Interchange Construction

- Construct tie-back wall along Lake Mead Drive at the I-515 bridge
- Widen I-515 bridge



QWE



Legend





I-1464 Bridge







NW Ramp Complete






Stage 3 Construction

- Finish construction of the "EN" ramp
- Start construction of the "ES" ramp
- Finish construction of I-215/Lake Mead Drive
- Construct Gibson ramps 2 and 3














NW Ramp / G-1958 Bridge











ES Frame 2









Stage 4 Construction


- Finish construction of the "SE" and "ES" ramps
- **Complete "WS", "SW" and "WN" ramps**











End of Presentation Thank You!



